

Update from David Chapman, Project Delivery Manager at Essex County Council on November 2023.

Essex County Council have advised that the supply chain contractor has been working to plan the work, but this could only be taken so far while we were obtaining the approval from Colchester City Council.

The team are applying for permits, agreeing the Health and Safety documentation, notifying the HSE etc. I am advised that the mobilisation date will be Monday 4<sup>th</sup> December for the establishment of the site compound, with the construction programme for the remaining works being 12 weeks (not including a 2-week Christmas shutdown).

**David Chapman**

**Project Delivery Manager**

Climate, Environment & Customer Services

Essex County Council | E3 County Hall | Chelmsford | CM1 1QH

telephone: 03330136740 | email: [dave.chapman@essex.gov.uk](mailto:dave.chapman@essex.gov.uk)